## Clean Water SRF ARRA Reporting Progress Report

Report Generated: 10/19/2009 -- Data Last Modified: 10/18/2009 2:53:00 PM

State	Total ARRA Project Funds	Assistance Agreements Executed		All Contracts  Executed*		Construction Started**		Construction Completed		<u>Funding</u> <u>Green Infrastructure</u>	
	Awarded	Dollars	Percent	Dollars	Percent	Dollars	Percent	Dollars	Percent	Dollars	Percent
EPA Region: 1											
Connecticut	\$46,089,888	\$36,487,828	79.2%	\$0	0.0%	\$36,487,828	79.2%	\$0	0.0%	\$0	0.0%
Maine	\$29,123,328	\$26,146,618	89.8%	\$19,578,744	67.2%	\$26,146,618	89.8%	\$57,488	0.2%	\$5,655,000	19.4%
Massachusetts	\$127,735,008	\$12,604,594	9.9%	\$10,663,846	8.4%	\$12,644,199	9.9%	\$0	0.0%	\$0	0.0%
New Hampshire	\$37,597,344	\$34,724,930	92.4%	\$727,750	1.9%	\$21,750	0.1%	\$21,750	0.1%	\$10,500,795	27.9%
Rhode Island	\$26,314,600	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
Vermont	\$18,469,536	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
Total for Region 1	\$285,329,704	\$109,963,970	38.5%	\$30,970,340	10.9%	\$75,300,395	26.4%	\$79,238	0.0%	\$16,155,795	5.7%
EPA Region: 2											
New Jersey	\$160,146,900	\$11,044,000	6.9%	\$11,044,000	6.9%	\$11,044,000	6.9%	\$0	0.0%	\$0	0.0%
New York	\$420,668,684	\$111,515,920	26.5%	\$25,446,931	6.1%	\$25,446,931	6.1%	\$0	0.0%	\$0	0.0%
Puerto Rico	\$49,069,632	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
Total for Region 2	\$629,885,216	\$122,559,920	19.5%	\$36,490,931	5.8%	\$36,490,931	5.8%	\$0	0.0%	\$0	0.0%
EPA Region: 3											
Delaware	\$18,469,536	\$1,500,000	8.1%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
Maryland	\$92,870,560	\$11,249,600	12.1%	\$11,249,600	12.1%	\$11,249,600	12.1%	\$0	0.0%	\$2,071,000	2.2%
Pennsylvania	\$93,678,317	\$105,695,760	112.8%	\$69,882,498	74.6%	\$105,695,760	112.8%	\$0	0.0%	\$10,078,821	10.8%
Virginia	\$77,720,311	\$25,510,783	32.8%	\$1,289,540	1.7%	\$1,289,540	1.7%	\$0	0.0%	\$1,455,000	1.9%
West Virginia	\$48,873,680	\$20,549,803	42.1%	\$15,093,240	30.9%	\$13,154,352	26.9%	\$0	0.0%	\$2,235,840	4.6%
Total for Region 3	\$331,612,404	\$164,505,946	49.6%	\$97,514,878	29.4%	\$131,389,252	39.6%	\$0	0.0%	\$15,840,661	4.8%

State	Total ARRA Project Funds	Assistance Agreements Executed		All Contracts <u>Executed*</u>		Construction Started**		<u>Construction</u> <u>Completed</u>		<u>Funding</u> <u>Green Infrastructure</u>	
	Awarded	Dollars	Percent	Dollars	Percent	Dollars	Percent	Dollars	Percent	Dollars	Percent
EPA Region: 4											
Alabama	\$42,068,736	\$27,915,494	66.4%	\$12,014,251	28.6%	\$12,014,251	28.6%	\$0	0.0%	\$24,153,613	57.4%
Florida	\$132,286,300	\$111,939,492	84.6%	\$81,920,584	61.9%	\$71,622,219	54.1%	\$0	0.0%	\$31,195,014	23.6%
Georgia	\$63,610,560	\$27,316,486	42.9%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$5,000,000	7.9%
Kentucky	\$47,882,976	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
Mississippi	\$35,308,300	\$28,040,914	79.4%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$8,560,959	24.3%
North Carolina	\$67,899,937	\$58,738,452	86.5%	\$36,257,573	53.4%	\$36,257,573	53.4%	\$0	0.0%	\$9,749,707	14.4%
South Carolina	\$40,148,200	\$15,869,835	39.5%	\$15,869,835	39.5%	\$9,852,344	24.5%	\$0	0.0%	\$0	0.0%
Tennessee	\$54,653,184	\$43,042,750	78.8%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$8,957,500	16.4%
Total for Region 4	\$483,858,193	\$312,863,423	64.7%	\$146,062,243	30.2%	\$129,746,387	26.8%	\$0	0.0%	\$87,616,793	18.1%
EPA Region: 5											
Illinois	\$177,243,100	\$47,908,139	27.0%	\$19,785,889	11.2%	\$30,870,058	17.4%	\$2,113,437	1.2%	\$13,134,929	7.4%
Indiana	\$90,669,600	\$43,523,906	48.0%	\$14,249,800	15.7%	\$14,249,800	15.7%	\$0	0.0%	\$11,865,510	13.1%
Michigan	\$168,509,000	\$78,657,000	46.7%	\$44,497,000	26.4%	\$45,536,000	27.0%	\$0	0.0%	\$6,858,600	4.1%
Minnesota	\$79,682,760	\$70,346,672	88.3%	\$70,346,672	88.3%	\$70,346,672	88.3%	\$0	0.0%	\$2,196,250	2.8%
Ohio	\$220,623,100	\$42,164,156	19.1%	\$29,383,141	13.3%	\$23,094,062	10.5%	\$0	0.0%	\$2,488,398	1.1%
Wisconsin	\$103,748,300	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
Total for Region 5	\$840,475,860	\$282,599,873	33.6%	\$178,262,502	21.2%	\$184,096,592	21.9%	\$2,113,437	0.3%	\$36,543,687	4.3%
EPA Region: 6											
Arkansas	\$24,611,040	\$2,115,000	8.6%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
Louisiana	\$43,081,400	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
New Mexico	\$14,679,243	\$6,169,895	42.0%	\$6,169,895	42.0%	\$6,169,895	42.0%	\$0	0.0%	\$3,439,788	23.4%
Oklahoma	\$30,395,616	\$6,455,696	21.2%	\$6,592,304	21.7%	\$6,592,304	21.7%	\$0	0.0%	\$1,318,000	4.3%
Texas	\$171,957,024	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
Total for Region 6	\$284,724,323	\$14,740,591	5.2%	\$12,762,199	4.5%	\$12,762,199	4.5%	\$0	0.0%	\$4,757,788	1.7%

State	Total ARRA Project Funds	Assistance Agreements Executed		All Contracts Executed*		Construction Started**		<u>Construction</u> <u>Completed</u>		<u>Funding</u> <u>Green Infrastructure</u>	
	Awarded	Dollars	Percent	Dollars	Percent	Dollars	Percent	Dollars	Percent	Dollars	Percent
EPA Region: 7											
Iowa	\$50,409,260	\$0	0.0%	\$9,783,000	19.4%	\$12,500,413	24.8%	\$0	0.0%	\$0	0.0%
Kansas	\$35,374,185	\$5,764,200	16.3%	\$1,670,500	4.7%	\$2,070,500	5.9%	\$70,500	0.2%	\$4,204,980	11.9%
Missouri	\$105,011,060	\$6,500,000	6.2%	\$3,500,000	3.3%	\$0	0.0%	\$0	0.0%	\$0	0.0%
Nebraska	\$20,045,000	\$17,114,500	85.4%	\$5,362,500	26.8%	\$8,112,500	40.5%	\$150,000	0.8%	\$4,295,000	21.4%
Total for Region 7	\$210,839,505	\$29,378,700	13.9%	\$20,316,000	9.6%	\$22,683,413	10.8%	\$220,500	0.1%	\$8,499,980	4.0%
EPA Region: 8											
Colorado	\$30,093,792	\$27,859,193	92.6%	\$8,194,625	27.2%	\$15,970,612	53.1%	\$0	0.0%	\$7,875,117	26.2%
Montana	\$18,469,536	\$3,750,000	20.3%	\$5,063,000	27.4%	\$5,813,000	31.5%	\$750,000	4.1%	\$1,136,000	6.2%
North Dakota	\$18,469,536	\$9,668,749	52.4%	\$0	0.0%	\$8,388,749	45.4%	\$0	0.0%	\$5,500,000	29.8%
South Dakota	\$18,469,536	\$18,469,536	100.0%	\$0	0.0%	\$218,283	1.2%	\$0	0.0%	\$3,874,820	21.0%
Utah	\$19,823,904	\$9,914,946	50.0%	\$6,532,458	33.0%	\$6,532,458	33.0%	\$0	0.0%	\$3,382,488	17.1%
Wyoming	\$18,469,536	\$19,239,100	104.2%	\$1,934,312	10.5%	\$1,384,312	7.5%	\$0	0.0%	\$5,556,209	30.1%
Total for Region 8	\$123,795,840	\$88,901,524	71.8%	\$21,724,395	17.5%	\$38,307,414	30.9%	\$750,000	0.6%	\$27,324,634	22.1%
EPA Region: 9											
Arizona	\$25,410,816	\$17,978,531	70.8%	\$3,415,894	13.4%	\$11,578,531	45.6%	\$0	0.0%	\$10,773,513	42.4%
California	\$269,074,369	\$256,534,929	95.3%	\$101,494,868	37.7%	\$116,747,485	43.4%	\$0	0.0%	\$84,321,669	31.3%
Hawaii	\$29,752,300	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
Nevada	\$19,239,100	\$9,648,967	50.2%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$2,395,600	12.5%
Total for Region 9	\$343,476,585	\$284,162,427	82.7%	\$104,910,762	30.5%	\$128,326,016	37.4%	\$0	0.0%	\$97,490,782	28.4%
EPA Region: 10											
Alaska	\$22,516,800	\$6,335,222	28.1%	\$0	0.0%	\$3,247,222	14.4%	\$300,000	1.3%	\$2,800,000	12.4%
Idaho	\$19,239,100	\$9,269,550	48.2%	\$0	0.0%	\$3,160,000	16.4%	\$0	0.0%	\$250,000	1.3%
Oregon	\$44,271,000	\$36,271,000	81.9%	\$0	0.0%	\$15,565,340	35.2%	\$0	0.0%	\$11,565,340	26.1%
Washington	\$65,425,824	\$22,974,618	35.1%	\$22,974,618	35.1%	\$22,974,618	35.1%	\$0	0.0%	\$6,500,000	9.9%
Total for Region 10	\$151,452,724	\$74,850,390	49.4%	\$22,974,618	15.2%	\$44,947,180	29.7%	\$300,000	0.2%	\$21,115,340	13.9%

	Total ARRA Project Funds	A	Assistance Agreements Executed		All Contracts <u>Executed*</u>		<u>Construction</u> <u>Started**</u>		<u>Construction</u> <u>Completed</u>		<u>Funding</u> <u>Green Infrastructure</u>	
State	Awarded	Dollars	Percent	Dollars	Percent	Dollars	Percent	Dollars	Percent	Dollars	Percent	
Grand To	otal 3,685,450,354	1,484,526,764	40.3%	\$671,988,868	18.2%	\$804,049,779	21.8%	\$3,463,175	0.1%	\$315,345,460	8.6%	

<sup>\*</sup> A project is listed as "All Contracts Executed" once the last contract funded from the ARRA assistance is fully executed.

\*\* A project is listed as "Construction Started" once work has started on the first contract funded with ARRA dollars. Because some projects have multiple contracts, a project may be listed as "Construction Started" before it is listed as "All Contract Executed".