



Hand delivered
1/27/2011 A. Olson

January 13, 2011
File No.: 77754

Mr. Jeffery Scharff
Scharff, Brady & Vinding
400 Capitol Mall, Suite 2640
Sacramento, CA 95814

**Re: Dellar Landfill Closure Schedule
Sacramento, California**

Dear Mr. Scharff:

Enclosed with this letter you will find a master schedule for closure of the Dellar Landfill in 2011. The schedule includes several milestones for critical points in the project. These include:

- Submit field activities workplan to Regional Water Quality Control Board (RWQCB) – 1/27/11
- Submit field activities report to RWQCB – 3/9/11
- Submit Closure Plan to RWQCB – 4/25/11
- Submit building permit application to City of Sacramento – 5/19/11
- Select contractor – 8/3/11
- Start construction – 8/18/11
- Complete construction – 10/5/11
- Submit CQA report to RWQCB – 11/10/11


We are aware of the limited time RWQCB staff have available to review documents, especially on an expedited basis. Our plan is to meet with you next week to discuss field work, deliverables and the contents of deliverables. This work at the beginning of the process will help us prepare documents that better address your areas of concern, and will hopefully make your review of deliverables less time consuming.

Our schedule also includes review time for the RWQCB. We understand that you cannot commit to an absolute schedule since unanticipated emergencies may require your attention at any time. Please review the durations and let us know if, barring unforeseen complications, the time is adequate for review and comment.

Please contact me if you have any questions or require additional information.

Sincerely,

KLEINFELDER WEST, INC.



Timothy Crandall, P.E.
Principal Engineer

TAC:aak

Attachment: Dellar Landfill Closure Schedule, January 13, 2011

TELEPHONE
(916) 446-3400

Scharff, Brady & Vinding

WELLS FARGO BUILDING
400 CAPITOL MALL, SUITE 2640
SACRAMENTO, CALIFORNIA 95814
sbv-law@scharff.us

FACSIMILE
(916) 446-7159

January 13, 2011

Via E-Mail wwyels@waterboards.ca.gov

Wendy Wyels
Supervisor, Compliance and Enforcement Section
11020 Sun Center Drive, Suite 200
Rancho Cordova, CA 95670-6114

Re: Dellar Landfill

Dear Ms. Wyels:

Pursuant to our meeting of January 6, 2011, we are submitting the discussed and promised revised Final Closure Plan schedule for the coming construction season. It is intended to accommodate and avoid potential cross-jurisdictional compliance issues presented as a result of the documented presence of federally protected Elderberry bushes on the Dellar parcel.

We greatly appreciated the opportunity to present an alternative grading plan that is intended to be fully compliant with Title 27 requirements while still, as noted above, accommodating the other potential agencies with jurisdiction over the Dellar Parcel. With our consulting engineer Tim Crandall's assistance we are submitting the completion schedule and a brief narrative as to the milestones for your ready reference.

As I noted in an earlier communiqué, we have the potential complication of the proposed delisting of the Elderberry bushes as protected habitat. However, during the pendency of that decision we have been instructed by the Trustee to prepare the FCP that is intended to fully comply with, as was questioned Title 27.

Thank you for your consideration of the matter.

Sincerely,

SCHARFF, BRADY & VINDING

/s/ Jeffery J. Scharff

Jeffery J. Scharff

JJS:kct

Enclosure

cc: *Via E-Mail*
Client (w/encls)
Anne Olson (w/encls)
Todd DelFrate (w/encls)
David Boyers, Esq. (w/encls)
Tim Crandall (w/encls)
Bruce Barnett (w/encls)
Jerry Hicks (w/encls)
Marty Strauss (w/encls)