1														
2	BEFORE THE STATE WATER													
3	RESOURCES CONTROL BOARD													
4														
5														
6	In the Matter of the State Water Resources)													
7	Control Board (State Water Board))Hearing Date: July 23 - 25, 2008Hearing to Determine whether to Adopt a)													
8	Draft Cease & Desist Order against) California American Water Regarding its) Carmel River in Monterey County													
9	Diversion of Water from the Carmel River)													
10	in Monterey County under Order WR 95-10)													
11														
12														
13														
14														
14 15	EXHIBIT MPWMD-LH3													
	EXHIBIT MPWMD-LH3 MONTEREY PENINSULA WATER MANAGEMENT DISTRICT													
15														
15 16														
15 16 17														
15 16 17 18														
15 16 17 18 19														
15 16 17 18 19 20														
15 16 17 18 19 20 21														
15 16 17 18 19 20 21 22														
15 16 17 18 19 20 21 22 23														
15 16 17 18 19 20 21 22 23 24														
15 16 17 18 19 20 21 22 23 24 25														

EXHIBIT MPWMD-LH3.

Project / Location	Date	Length	RSP or structural protection		No. of Properties	Method	Notes
River mile (from ocean)		(lineal ft.)	(lineal ft.)				
Rancho Canada/ RM 2.6	1988	600	0	2.8	1	gravel bar relocation/ bank stabilization	construction costs funded by Rancho Canada (\$26,000)
						revegetation	native vegetation + irrigation
Hacienda Carmel / 3.3	Nov. '94	200	200	0.9	2	grading/RSP/revegetation/irrigation	600 tons RSP to repair 1993 levee damage
	Jan. '95	50	50			repair	60 tons rip rap-Jan.10, 1995 flow caused slumping of bank
	Jan. 2005	400	120	0.5	3	emergency streambank stabilization	300 tons of rip-rap in three groins
	Apr. 2006	150	150	0.5	2	emergency streambank stabilization	100 tons of RSP placed in between three groins
Valley Hills / 5.2 - 5.6	Aug.'92-Nov. '92	1,500	300	6.9	7	channel realignment/floodplain restoration/post and wire/vegetation/irrigation	300' post & wire +1,000 tons rip rap to create a rock grade structure vegetation + irrigation system for more than 3 acres of vegetation
	Jan. '93					vegetation/irrigation	1500 willow cuttings
	Aug. '93	400	400			repair post and wire, add RSP	post & wire repair, rip-rap installed 3 ft. up bank
	Nov. '93	500	500	2.3		extended	post & wire + rip rap, near Quail lodge maint.bld., Last date post and v
	Nov. '97	100	100			repairs	200 tons rip rap stock pile used to repair bank near Cypress Well
	97-'98					vegetation	Goals = species diversification in microhabitats
Herbert/ RM 5.7	1988	300	0	1.4	2	gravel bar relocation/ bank stabilization	large debris jam in center of channel relocated
All Saints / 6	1995	600	600	2.8	5	emergency streambank repair	streambank repair in cooperation w/ NRCS, MCWRA 4,400 tons rip-r
	1999	1,500	1,200	6.9	19	channel realignment/floodplain restoration	870 willow cuttings,95 cottonwoods + 99 other plants mult. species
						vegetation/irrigation/large wood	36 logs installed for steelhead habitat
Clark / 6.8	fall '89	250	250	1.1	1	RSP/vegetation/irrigation	rip rap illegally placed by owner was redesigned, permitted and modif
	early '90						entire slope planted, drip irrigation installed
Schulte / 6.7	1987	3,200	3,200	14.7	9	channel realignment/floodplain restoration	post & wire, concrete rubble Schulte road bridge vicinity
	complete Jan.'88	В				vegetation/irrigation	6,000 willow cuttings
	Feb. '98					repairs	150 tons of rip rap, '95 damage, Manor Well
Red Rock / ~7.2-7.7	Oct Dec. '97	1,800	1,800	8.3	16	channel realignment/floodplain restoration/RSP/vegetation/irrigation	2,500 tons rip rap
	Feb. '98					repair	150 tons rip rap, downstream end, by owner
	spring '98					vegetation	upstream end, revegetation willows & cottonwoods

Project / Location	Date	Length	RSP or structural protection		No. of Properties	Method	Notes
River mile (from ocean)		(lineal ft.)	(lineal ft.)				
Berwick / 8	June, Aug. '87	800	600	3.7	5	channel realignment/floodplain restoration/RSP/vegetation/irrigation	concrete rubble + filter cloth
	Aug. '87						drip irrigation allows for planting in dry season
Scarlett / 9.1	Oct Dec. '89	1.800	1,000	8.3	4	channel realignment/floodplain restoration/RSP/vegetation/irrigation	concrete rubble, filter cloth
	Feb. '90						first project to use willows along the toe, drip irr.'90-'93
	Jan. '96					repair	rip rap
	June '96					vegetation	
Garland Park/11	1985	500	0	2.3	1	first willow trenching project	
DeDampierre / 13-14	Sept.'92	6,000	2,600	27.5	26	channel realignment/floodplain restoration/post and wire/vegetation/irrigation	2,600 ft. post & wire
	oopaoe	0,000	2,000	2110	20		10,000 willow & cottonwood cuttings
	Sept. '93	1,000	1,000			streambank repair	1,000 ft. post & wire repair
	Sept. '93					vegetation	4,000 willows and cottonwoods
	Nov Dec. '95	700	700	3.2	3	emergency streambank repair	streambank repair in cooperation w/ NRCS, MCWRA: 4,400 tons rip-r
	Oct. 2002	300			1	install five large rock/log deflectors	partially funded with CDFG grant
Cozzens / 14.6	fall '91	60	60	0.3	1	vegetation	first willow mattress- willows laid on the slope every 2 ft extending do
							ground water and the lower willow covered with 1-2 ft of channel mate
Subtotal		22,710	14,830	94.3	108		5
Total in miles		4.30					
Average per year		1,514	989				Approx. 33% of streambanks stabilized w/structural materials
(15 years)							
Other Projects							
Lagoon to Narrows	1988-1992	50,000		229.6	> 200	emergency irrigation	500,000 lin. ft. of irrigation maintained/operated
San Carlos / 4	1989 to	2,000		9.2		vegetation/irrigation	500' up from San Carlos Bridge
	present						willow transplants in chevron rows i.e. use vegetation to redirect wate
Lemos / 7.5	ca 1987	400		0.7	1	vegetation/irrigation	planting through concrete rubble placed by owner in '83-'84, irrigation
							provided and maintained by property owner
deDampierre/13.5	October 2003	700	200	3.2	1	fish habitat enhancement	log/rock structures funded by CDFG grant