

Exhibit CAW-030TT

January 15, 2007

Victoria Whitney, Division Chief
Division of Water Rights
State Water Resources Control Board
1001 I Street
Sacramento, CA 95812

Re: SWRCB Order No. WR 95-10, as amended 1st Quarterly Report for Water Year
October 1, 2006 through September 30, 2007

Dear Ms. Whitney:

Pursuant to Condition 13 of the subject order as amended, this letter is Cal-Am's first quarterly report for the water year October 1, 2006 through September 30, 2007.

Condition 13, as amended, requires:

13. Starting with the first full month following adoption of this Order, Cal-Am shall file quarterly with the Chief, Division of Water Rights:
 - (a) Reports of the monthly total amounts being: (1) pumped from wells; and (2) diverted from the Carmel River. Reports of the total monthly amount being pumped from wells shall show the amount being pumped from each well and shall show the location of each well.
 - (b) Reports of the progress being made in complying with the schedule submitted to comply with Condition 11,
 - (c) Reports of the progress being made in complying with Conditions 4, 5, 6, 7, 8, and 9, and
 - (d) Cal-Am shall submit a quarterly water budget thirty days after approval by the District."

RESPONSES

- I. Condition 13(a). The total amounts being: (1) pumped from wells and (2) diverted from the Carmel River by month for each well location for the first quarter of the Water Year, October 1, 2006 through December 30, 2006 is shown on Attachment 1. Attachment 2 shows the monthly production data through December 2006 from specific sub-units in the Carmel Valley via Carmel Valley wells. Carmel Valley Filter Plant produced 0.0AF from San Clemente Reservoir, with 70.9 AF from.

Aquifers No. 1 and No. 2; Water West 0.0 AF; Aquifer No. 3 1626.1 AF; Aquifer No. 4 477.7 AF. Total production through the month of December 2006 was 2165.6 AF. Net production, which includes ASR diversion, was 2,165.6 AF. See Table. Los Padres releases are shown on Attachment 4

- II. Condition 13(b). Condition No. 11 has been satisfied because The Monterey Peninsula Water Management District has continued to implement the Mitigation Program for the District's Water Allocation Program Environmental Impact Report.
- III. Condition 13(c). Progress being made in complying with Conditions 4, 5, 6, 7, 8, and 9 is as follows:

- CONDITION NO. 4

Cal-Am shall maximize production from the Seaside aquifer for the purpose of serving existing connections, honoring existing commitments (allocations), and to reduce diversions from the Carmel River to the greatest practicable extent during periods of low flow. Cal-Am shall minimize diversions from the Seaside aquifer whenever flow in the Carmel River exceeds 40 cfs at the Highway 1 Bridge from November 1 to April 30. The long-term yield of the basin shall be maintained by using the practical rate of withdrawal method.

Response No. 4:

Attachment 3 shows Net System Production Water Year to Date.

- CONDITION NO. 5

To the maximum extent feasible without inducing seawater intrusion or unreasonably affecting the operation of other wells, Cal-Am shall satisfy the water demands of its customers by extracting water from its most downstream wells.

Response No. 5:

In July 2003, US Fish & Wildlife Service and Cal-Am executed the Second Amended Agreement for protection of the California Red-legged frog for Cal-Am's Carmel Valley operations (Agreement with USFWS). The Agreement states that, provided that Cal-Am complies with its terms and the Biological Opinion, incidental take of California Red-legged frog shall be exempt from the take prohibitions of Section 9 of the Endangered Species Act. One of the requirements of the Agreement with USFWS is to pump from downstream wells to the extent practicable, which is consistent with Condition No. 5.

On March 21, 2002, the State Board adopted WRO 2002-0002, which modified Cal-Am's operation of the upper Carmel Valley wells in a manner that is consistent with Condition No. 5.

• CONDITION NO. 6

Cal-Am shall conduct a study of the feasibility benefits and estimated costs of supplying water to the areas now served by the Carmel Valley Filter Plant from its more nearby wells downstream of the plant and shall also conduct a similar study of utilizing the existing or expanded Begonia Treatment Plant or other facilities located further downstream in lieu of the Carmel Valley Filter Plant. This latter study shall be completed within one year of the date of entry of this Order. Petitioner shall have an opportunity to comment on the scope of the study. The study shall be under the direction of the Division of Water Rights, and will be conducted by a consultant approved by the Division. If the Chief, Division of Water Rights, finds that the measures identified in the studies are feasible, Cal-Am must implement supplying water from the facilities identified by the Division according to a schedule approved by Division of Water Rights. The objective of supplying water from the wells is to maintain surface flow in the stream as far downstream as possible by releasing water from San Clemente Dam for maintenance of fish habitat. The results of the study and recommendations shall be provided to the District and DF&G for comment.

Response No. 6:

In accordance with the terms of Order Nos. 95-10 and 98-04, two studies were done. The first was completed and submitted to the State Board in September 1996. The Reconnaissance-Level Feasibility Study of the Operational Reconfiguration of Lower Carmel Valley Wells was completed and was submitted to the State Board on June 21, 1999. In April 2001, the State Board issued Order 2001-04 in which it found these studies adequate. The order was protested and after a hearing, the State Board adopted WRO 2002-0002 on March 21, 2002 and confirmed the studies were adequate.

In past years, operation of the upper Carmel Valley wells has been limited during the months of May through December. WRO 2002-0002 changed the trigger for reducing operation of upper Carmel Valley Wells from specific months to "low flow periods", defined as times when stream flow in the Carmel River at the Don Juan Bridge (RM 10.8) gage is less than 20 cfs for five consecutive days. WRO 2002-0002 also required installation of certain facilities to facilitate usage of the more downstream aquifers and to determine whether the Carmel Valley Village Zone water supply needs can be supplied from the Begonia Zone.

In compliance with WRO 2002-0002, Cal-Am installed a pump that delivers water from the Begonia zone to the Carmel Valley Village in March 2002. During low flow periods, Cal-Am has ceased diversions from San Clemente Reservoir, is pumping from Russell Wells 2 and 4, and has limited its pumping of the other upper Carmel Valley Wells to a schedule of maintenance pumping, which is set forth below. The maintenance-pumping schedule and the complete cessation of diversions from San Clemente Reservoir are being monitored and evaluated by NMFS and Cal-Am and are subject to adjustment in order to satisfy the needs of Cal-Am's customers and the needs of the steelhead. Since the pump has been installed, production from the Russell Wells has been limited to 0.5 cfs during low flow periods and

the majority of Carmel Valley Village demand has been met by pumping water from the Begonia zone, which includes water well production facilities in AQ 3, AQ 4 and the Seaside Groundwater Basin. This mode of operation is being evaluated to address the adequacy of Cal-Am's distribution system and the new pump to accommodate the water supply needs of the Carmel Valley Village from the Begonia Zone.

Status of wells during October through December 2006:

Lower Carmel Valley Wells

Rancho Canada – On-line
San Carlos – Emergency Stand-by only (under influence of surface water)
Cypress – Offline for annual maintenance
Pearce - On Line
Schulte – On Line
Manor – On line
Begonia #2 – On Line
Berwick #8 – On Line

Upper Carmel Valley Wells

Panetta 2 – Off Line (run 8hrs/day for 1 to 2 days per month for maintenance)
Panetta 4 – Off Line (run 8hrs/day for 1 to 2 days per month for maintenance)
Garzas 3 – Off Line (run 8hrs/day for 1 to 2 days per month for maintenance)
Garzas 4 – Off Line (run 8hrs/day for 1 to 2 days per month for maintenance)
Los Laureles 5 – Off Line (run 1 to 2 hours once a week for maintenance)
Los Laureles 6 – Off Line (run 1 to 2 hours once a week for maintenance)
Scarlett 8 – Off Line (run 1 to 2 hours once a week for maintenance)
Robles – Off Line (run 1 to 2 hours once a week for maintenance)
Russell 2 – On Line
Russell 4 – On Line

As of December 31, 2006, the low flow period as defined by the Conservation Agreement and Order 2002-02 had not ended. The upper valley wells were not available to satisfy system demand.

• CONDITION NO. 7

Cal-Am shall evaluate the feasibility of bypassing early storm runoff at Los Padres and San Clemente Dams to recharge the subterranean stream below San Clemente Dam in order to restore surface water flows in the river at an earlier date. The results of the study and recommendations shall be provided to the District and CDF&G for comment.

• CONDITION NO. 8

Cal-Am shall conduct a study of the feasibility, benefits, and costs of modifying critical stream reaches to facilitate the passage of fish. The study shall be designed and carried out in consultation with DF&G and the District. The results of the study and recommendations shall be provided to the district and DF&G for comment.

Response Nos. 7 & 8:

See prior quarterly reports.

California American has proposed an alternate water supply project to meet the Order 95-10 as modified by subsequent orders. After diligent review of the options for technical, political and environmental merit, California American amended its CPCN application which called for a new reservoir on the Carmel River and replaced it with the desalination/ASR project originally developed by the CPUC, entitled *Plan B*. Additionally, California American requested that the CPUC be the lead agency for the Company's project, which has been named the Coastal Water Project. The CPUC has agreed to be the lead agency for the environmental work. The Proponents Environmental Assessment (PEA) was completed in June 2005 and will be submitted as part of a completed CPCN application to the CPUC in July 2005. The Proposed Project is for a desalination plant and ASR element that will produce Carmel replacement water of 10,370AFA and Seaside Ground Water replacement of 1,000AFA. The CPUC's environmental staff has initiated their CEQA process for the project. The CPUC's current estimated time of completing the DEIR is August 2007.

In March 2006, California American and Monterey Peninsula Water Management District executed a management and operations agreement (ASR Agreement) regarding the ownership and operation of existing ASR facilities. Pursuant to the ASR Agreement, California American and Monterey Peninsula Water Management District agree to cooperate in the acquisition of all permits and approvals required for ASR, including the acquisition of water rights

California American Water and the MPWMD continue negotiations in an effort to forge an agreement on the acquisition and joint ownership of water rights needed to secure to permanently operate an ASR project. California American and the District have been meeting with you and your staff to secure the ASR water rights and clarify other rights issues.

California American and the SWRCB executed a Memorandum of Understanding for the preparation of a Water Availability Study and a CEQA compliance document for California American's Applications 30214A, 30215B, 30644 and 30715. As required by the MOU, a draft preliminary work plan, which sets forth the strategy and timeline for completion of the environmental documentation, was submitted to the SWRCB on July 10, 2006.


Other items:

The Department of Safety of Dams has directed California American to permanently lower San Clemente Reservoir at all times possible. California American is currently exercising the draw down required by DSOD in consultation with NOAA and CDFG. DSOD continues to direct environmental review process to solve the seismic problems. The process will include CEQA and NEPA level evaluations. The DEIR for the project is expected to be circulated in early May 2006.

Based on preliminary studies on the safe yields on the Seaside Ground Water Basin California American filed a lawsuit against the other pumpers in the aquifer seeking adjudication of the ground water supplies. The adjudication trial took place during December 2005. The Court issued a final judgment in the case which identifies the safe yield and the operating safe yield for the Seaside Basin. The Court established a Water Master Committee that will manage the basin. California American Water is one of nine members. The Water Master has met monthly and has adopted rules and regulations and is developing budgets and implementation plans. In January 2007 the judge approved the rules and regulations and directed that the work progress on a definite schedule. The judge reaffirmed that if additional water supplies are not secured by January 2008 he may institute the planned ten percent ramp down of the Seaside Ground Water Basin supply.

Should your staff have any questions please call me at (831) 646-3214.

Sincerely,



Steven Leonard
Vice-President /Manager
Coastal Division
California American Water

SDL
Enclosures

cc: J. Driscoll, Esq.
P. Townsley
D. Stephenson
D. Laredo, Esq.
S. Somach, Esq.
F. Farina, Esq.

CALIFORNIA AMERICAN WATER
 Monterey Division
 UPPER CV WELLS - PRODUCTION
 Water Year 2006-2007

	Russell #2	Russell #4	Robles	Panel #1	Panel #2	Garzes #3	Garzes #4	LL #5	LL #6	Total
Oct CF	141,754	864,272	0	0	0	0	0	0	0	1,006,026
1000 G	1,060	6485	0	0	0	0	0	0	0	7,526
AF	3.3	1918	0.0	0.0	0.0	0.0	0.0	0.0	0.0	28.1
Nov CF	645,608	390,750	0	0	0	0	0	0	0	1,034,358
1000 G	4,815	2,923	0	0	0	0	0	0	0	7,738
AF	14.8	8.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	23.7
Dec CF	1,054,300	0	0	0	0	0	0	0	0	1,054,300
1000 G	7,887	0	0	0	0	0	0	0	0	7,887
AF	24.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	24.2
Jan CF	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Feb CF	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Mar CF	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Apr CF	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
May CF	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Jun CF	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Jul CF	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Aug CF	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Sep CF	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
TOTAL CF	1,839,662	1,255,022	0	0	0	0	0	0	0	3,094,684
1000 G	13,762	9,388	0	0	0	0	0	0	0	23,150
AF	42.2	28.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	71.0

CALIFORNIA AMERICAN WATER
 Monterey Division
 LOWER CV WELLS - PRODUCTION
 Water Year 2006-2007

	Berwick #7	Berwick #8	Benilde	Mesor	Schile	Pearce	Cypress	San Carlos	R. Canals	Blackwash (C)	L. CV Wells Intr BRP	Scamlet #6	Total
Oct. CF	0	862,400	3,223,500	376,400	5,722,500	9,292,500	6,768,769	0	7,443,300	180,339	35,536,050	0	33,536,050
1000 G	0	6.451	24,113	2,816	42,807	69,613	59,642	0	59,726	1,189	250,667	0	280,667
AF	0.0	19.8	74.0	8.6	131.4	213.3	155.4	0.0	171.0	3.7	769.9	0.0	769.9
Nov. CF	0	701,800	3,364,100	379,900	2,604,900	8,846,400	6,468,548	0	5,696,700	172,846	28,150,402	0	28,150,402
1000 G	0	5,250	25,165	2834	19,485	66,176	49,536	0	44,051	2,111,488	210,590	0	210,590
AF	0.0	16.1	77.2	8.7	59.3	203.1	149.6	0.0	135.2	648.1	646.2	0.0	646.2
Dec. CF	0	527,900	2,815,100	277,300	5,137,000	9,440,900	4,008,478	0	7,463,300	122,480	28,553,498	0	28,553,498
1000 G	0	3,949	21,058	2,074	38,427	70,623	29,966	0	59,874	916	221,076	0	221,076
AF	0.0	12.1	64.6	6.4	117.9	216.7	92.0	0.0	171.5	2.9	678.5	0.0	678.5
Jan CF	0	0	0	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Feb CF	0	0	0	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Mar CF	0	0	0	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Apr CF	0	0	0	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
May CF	0	0	0	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Jun CF	0	0	0	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Jul CF	0	0	0	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Aug CF	0	0	0	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Sep CF	0	0	0	0	0	0	0	0	0	0	0	0	0
1000 G	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
AF	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
TOTAL CF	0	2,092,100	9,462,700	1,632,600	13,464,300	27,579,800	17,266,845	0	20,807,300	405,665	91,239,950	0	91,239,950
1000 G	0	15,650	70,337	7,724	100,720	206,311	129,165	0	155,649	3,035	682,522	0	682,522
AF	0.0	48.0	215.9	23.7	309.1	633.1	396.4	0.0	477.7	9.3	2,094.6	0.0	2,094.6

CALIFORNIA AMERICAN WATER
 Monterey Division
 CVFP Daily Production Report
 Water Year 2006-2007

Date	Gravity CF	Low Flow CF	Russell #2 CF	Russell #4 CF	To Carmel River	Wells 2 & 4	Diversion (Less Russell) CF	AF	Backwash CF	AF	CF	NET DIVERSION TO SYSTEM 1000 Gal.	AF	CFS	To the River CFS
10/06	0	1,047,274	141,754	864,272	0	1,006,026	41,248	0.9	41,248	0.9	0	0	0.00	0.00	0.00
11/06	0	1,079,358	643,608	390,750	0	1,034,358	45,000	1.0	45,000	1.0	0	0	0.00	0.00	0.00
12/06	0	1,094,700	1,054,300	0	0	1,054,300	40,400	0.9	40,400	0.9	0	0	0.00	0.00	0.00
01/07	0	0	0	0	0	0	0	0.0	0	0.0	0	0	0.00	0.00	0.00
02/07	0	0	0	0	0	0	0	0.0	0	0.0	0	0	0.00	0.00	0.00
03/07	0	0	0	0	0	0	0	0.0	0	0.0	0	0	0.00	0.00	0.00
04/07	0	0	0	0	0	0	0	0.0	0	0.0	0	0	0.00	0.00	0.00
05/07	0	0	0	0	0	0	0	0.0	0	0.0	0	0	0.00	0.00	0.00
06/07	0	0	0	0	0	0	0	0.0	0	0.0	0	0	0.00	0.00	0.00
07/07	0	0	0	0	0	0	0	0.0	0	0.0	0	0	0.00	0.00	0.00
08/07	0	0	0	0	0	0	0	0.0	0	0.0	0	0	0.00	0.00	0.00
09/07	0	0	0	0	0	0	0	0.0	0	0.0	0	0	0.00	0.00	0.00
Total	0	3,221,332	1,839,662	1,255,022	0	3,094,684	126,648	2.9	126,648	2.9	0	0	0.00	0.00	0.00

CALIFORNIA AMERICAN WATER
 Monterey Division
 S.C. DAM & CARMEL VALLEY WELLS
 Production Water Year (AF)
 2006-07

Date	CVFP San Clemente Dam	Aquifer 1 Russell 2 & 4	Aquifer 2 Robles Los Laureles 6 & 6	Water West Panetta 1 & 2 Garzas 3 & 4	Aquifer 3 Scarlett & Benwick 7 & 8 Begonia/Manor/Schuta Pasca/Cypress/San Carlos	Aquifer 4 Rancho Canada	Total Production	BIRP BW & Seaside Test Inject. (ASR)	Net Production
Oct 2006	0.0	23.1	0.0	0.0	802.5	171.0	796.6	-3.7	792.9
Oct 2005	0.0	26.6	0.0	0.0	565.2	275.1	866.9	0.8	867.7
Nov 2006	0.0	23.8	0.0	0.0	513.9	135.2	672.9	-2.8	670.1
Nov 2005	0.0	25.8	0.0	0.0	401.3	220.8	647.9	-1.8	646.1
Dec 2006	0.0	24.2	0.0	0.0	509.7	171.5	705.4	-2.8	702.6
Dec 2005	0.0	26.7	0.0	0.0	366.4	224.5	617.6	-8.3	609.3
Jan 2007							0.0		0.0
Jan 2006	0.0	76.3	0.0	0.0	633.6	215.5	925.4	-121.2	804.3
Feb 2007							0.0		0.0
Feb 2006	0.0	76.0	42.1	0.0	554.9	191.3	864.3	-10.3	854.0
Mar 2007							0.0		0.0
Mar 2006	0.0	84.3	40.3	0.0	682.5	190.1	997.2	-86.3	910.9
Apr 2007							0.0		0.0
Apr 2006	0.0	81.0	33.1	0.0	660.0	176.6	950.7	-139.0	811.7
May 2007							0.0		0.0
May 2006	0.0	69.6	55.4	0.0	837.7	94.7	1,057.4	-16.2	1,041.2
Jun 2007							0.0		0.0
Jun 2006	0.0	79.5	53.7	0.0	809.4	81.1	1,023.7	3.1	1,026.8
Jul 2007							0.0		0.0
Jul 2006	0.0	64.1	15.9	0.0	792.0	222.7	1,094.7	1.7	1,096.4
Aug 2007							0.0		0.0
Aug 2006	0.0	26.2	0.0	0.0	737.2	219.5	982.9	5.5	988.4
Sep 2007							0.0		0.0
Sep 2006	0.0	26.7	0.0	0.0	717.4	180.5	924.6	5.5	930.1
Total	0.0	71.1	0.0	0.0	1,626.1	477.7	2,174.9	-9.3	2,165.6

California American Water
 Monterey Division
 Net System Production
 Year to Date 2006

Month	San Clemente Dam Surface Water	U. Carmel Valley Wells	L. Carmel Valley Wells	Seaside Wells	Ryan Ranch Wells	Hidden Hills Wells	Bishop Wells	Ambler Wells	Chualar Wells	Ralph Lane Wells	ASR (-) Test Well	NET SYSTEM (All Facilities)
01/06 CF 1000 G AF	0 0 0.00	3,323,103 24,859 76.29	36,937,416 276,311 847.97	1,300,030 9,725 29.84	133,152 996 3.06	402,550 3,011 9.24	296,171 2,216 6.80	582,008 4,354 13.36	261,496 1,956 6.00	29,704 222 0.68	5,229,316 39,118 120.05	38,036,314 284,531 873.19
Y-T-D CF 1000 G AF	0 0 0.00	3,323,103 24,859 76.29	36,937,416 276,311 847.97	1,300,030 9,725 29.84	133,152 996 3.06	402,550 3,011 9.24	296,171 2,216 6.80	582,008 4,354 13.36	261,496 1,956 6.00	29,704 222 0.68	5,229,316 39,118 120.05	38,036,314 284,531 873.19
02/06 CF 1000 G AF	0 0 0.00	5,141,072 38,458 118.02	32,409,365 242,439 744.02	907,374 6,788 20.83	133,550 989 3.07	446,100 3,337 10.24	441,333 3,301 10.13	593,534 4,440 13.63	299,324 2,239 6.87	22,271 167 0.51	348,505 2,607 8.00	40,045,418 299,561 919.32
Y-T-D CF 1000 G AF	0 0 0.00	8,464,175 63,316 194.31	69,346,781 518,750 1,591.98	2,207,404 16,513 50.68	266,702 1,995 6.12	848,650 6,348 19.48	737,504 5,517 16.93	1,175,542 8,794 26.99	560,820 4,195 12.87	51,975 389 1.19	5,577,821 41,725 128.05	78,081,732 584,092 1,792.51
03/06 CF 1000 G AF	0 0 0.00	5,429,008 40,612 124.63	37,954,327 283,918 871.31	0 0 0.00	208,429 1,559 4.78	392,800 2,938 9.02	327,819 2,452 7.53	594,428 4,447 13.65	296,625 2,219 6.81	27,752 208 0.64	5,926,059 44,330 136.04	39,305,129 294,023 902.32
Y-T-D CF 1000 G AF	0 0 0.00	13,893,183 103,928 318.94	107,301,108 802,668 2,463.29	2,207,404 16,513 50.68	475,131 3,554 10.91	1,241,450 9,287 28.50	1,065,323 7,969 24.46	1,769,970 13,240 40.63	857,445 6,414 19.68	79,727 596 1.83	11,503,880 86,055 264.09	117,386,861 878,115 2,694.83
04/06 CF 1000 G AF	0 0 0.00	4,969,831 37,177 114.09	36,045,963 289,643 827.50	0 0 0.00	136,211 1,019 3.13	412,401 3,085 9.47	326,831 2,445 7.50	550,589 4,119 12.84	315,814 2,362 7.25	19,704 147 0.45	5,660,034 42,340 129.94	37,117,310 277,657 852.10
Y-T-D CF 1000 G AF	0 0 0.00	18,863,014 141,105 433.0	143,347,071 1,072,311 3,290.8	2,207,404 16,513 50.7	611,342 4,573 14.0	1,653,851 12,372 38.0	1,392,154 10,414 32.0	2,320,559 17,359 53.3	1,173,259 8,777 26.9	99,431 744 2.3	17,163,914 128,395 394.0	154,504,171 1,155,772 3,546.9
05/06 CF 1000 G AF	0 0 0.00	5,444,917 40,731 125.00	40,665,258 304,197 933.55	10,892,703 81,483 250.06	299,180 2,238 6.87	791,999 5,925 18.18	808,133 6,045 18.55	1,055,948 7,899 24.24	519,405 3,885 11.92	41,628 311 0.96	754,493 5,644 17.32	59,764,678 447,071 1,372.01
Y-T-D CF 1000 G AF	0 0 0.00	24,307,931 181,836 558.03	184,012,329 1,376,508 4,224.34	13,100,107 97,996 300.74	910,522 6,811 20.90	2,445,850 18,296 56.15	2,200,287 16,459 50.51	3,376,507 25,258 77.51	1,692,664 12,662 38.96	141,059 1,055 3.24	17,918,407 134,039 411.35	214,268,849 1,602,842 4,918.94
06/06 CF 1000 G AF	0 0 0.00	5,802,822 43,408 133.21	38,926,610 291,191 893.63	17,046,285 127,515 391.33	392,220 2,934 9.00	1,015,867 7,599 23.32	956,409 7,154 21.96	1,453,289 10,871 33.36	570,277 4,266 13.09	45,097 337 1.04	0 0 0.00	66,208,676 495,277 1,519.95
Y-T-D CF 1000 G AF	0 0 0.00	30,110,753 225,244 691.25	222,938,939 1,667,699 5,117.97	30,146,392 225,511 692.07	1,302,742 9,745 29.91	3,461,717 25,895 79.47	3,156,696 23,614 72.47	4,829,796 36,129 110.88	2,262,941 16,928 51.95	186,156 1,393 4.27	17,918,407 134,039 411.35	280,477,725 2,098,119 6,438.88

CALIFORNIA AMERICAN WATER
Monterey Division
Los Padres Daily Release (CFS)
Water Year 2006-2007

Date	Oct 06	Nov 06	Dec 06	Jan 07	Feb 07	Mar 07	Apr 07	May 07	Jun 07	Jul 07	Aug 07	Sep 07
1	10.0	9.0	6.7									
2	10.0	9.0	6.7									
3	10.0	8.8	6.6									
4	10.0	8.8	6.7									
5	9.9	8.8	6.6									
6	9.1	8.6	6.6									
7	8.6	8.6	7.0									
8	8.6	8.6	7.1									
9	8.4	8.4	7.2									
10	8.4	8.4	6.2									
11	8.4	8.4	5.6									
12	8.4	8.3	5.5									
13	8.3	8.3	5.5									
14	8.0	8.4	5.6									
15	8.1	8.2	5.6									
16	8.4	7.7	5.5									
17	9.0	6.8	5.5									
18	8.8	6.6	5.4									
19	8.5	6.6	5.4									
20	8.4	6.6	5.4									
21	8.6	6.5	5.5									
22	9.6	6.5	5.6									
23	9.6	6.6	5.6									
24	9.5	6.6	5.5									
25	9.2	6.7	5.5									
26	9.2	6.8	5.8									
27	9.2	6.9	6.2									
28	9.1	6.9	5.9									
29	9.0	7.0	5.5									
30	9.0	6.8	5.5									
31	9.0		5.5									
Total	278.5	230.2	185.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0