

**Phase 1 TBWQC Trend Monitoring Well List**

9.7.18 Status	Member	Latitude	Longitude	Township	Range	Section	Quadrant	Well Log #	State Well #	Well Address	Well Type	Static Water Level	Well Depth	Perforation	Well Seal	Casing
<b>Township 20S, Range 27E</b>																
<b>Q1</b>																
N/A																
<b>Q2</b>																
N/A																
<b>Q3</b>																
Proposed	X	36.145189	-119.091003	20S	27E	31	3	482061	20S27E013I001M	20743 Rd 232, Strathmore, CA	Irrigation		300	Screen (118'-290')	N/A	A/252 (0'-118', 290'-300')
Candidate	X	36.165987	-119.054748	20S	27E	28	3	E0016727	20S27E028E001M	21525 Ave 196, Strathmore, CA 93267	Domestic		304	PVC Screen (204'-224', 244'-264', 284'-304')	Cement (0'-20')	PVC (0'-204', 224'-244', 264'-284')
<b>Q4</b>																
Proposed	X	36.175531	-119.030818	20S	27E	22	4	349117	20S27E022D001M	24252 Ave 212, Lindsay, CA 93247	Irrigation		200	Perf (40'-200')	Cement (0'-20')	PVC (0'-200')
Proposed	X	36.140927	-119.016815	20S	27E	35	4	E0159252	20S27E035Q001M	350' E of Rd 248 & .3 mi S of Ave 196, Strathmore, CA	Irrigation		339	Screen (105'-145', 195'-295', 315'-335')	Cement (0'-22')	Steel (0'-105', 140'-195', 295'-315')
<b>Township 21S, Range 25E</b>																
<b>Q1</b>																
Proposed	X	36.1204	-119.249	21S	25E	11	1	489364	21S25E011F001M	18170 Rd 144, Tulare, CA	Domestic		252	N/A	Cement (0'-50')	Cal Wels (0'-248')
Proposed	X	36.09550833	-119.2186111	21S	25E	13	1	153207		3/4 miles E of Rd 152, 250' N of ave 168	Domestic		124	N/A	N/A	Steel (0-108)
Proposed	X	36.120833	-119.231874	21S	25E	12	1	243330	21S25E12D001M		Irrigation		425	Louver (210'-420')	Gravel (0'-420')	
Proposed	X	36.09484167	-119.2191667	21S	25E	12	1	488425		15754 Ave 160, Tulare, CA	Irrigation		257	Steel Screen (175'-225')	Cement (0'-20')	
<b>Q2</b>																
Complimentary		36.109227	-119.298933	21S	25E	8	2	E001212	21S25E008P001M	12212 Avenue 176, Tulare, CA	Public		480	Louver (300'-460')	Cement (0'-50')	Steel (0'-300', 460'-480')
Candidate	X	36.1308	-119.28629	21S	25E	5	2	E006010		Rd 128 and 1 mile north of Ave 180	Irrigation		600	Screen (200-600)	Cement (0-20)	Plastic (0-25), Steel (200-600)
Complimentary		36.1308	-119.28629	21S	25E	5	2	154859		1.2 mi north 184 on road 128 w side	Domestic		240	clean cut (192-234)	cement (0-20)	steel (0-234)
<b>Q3</b>																
Complimentary		36.064	-119.289	21S	25E	32	3	56124	21S25E032A001M	12565 Ave 152, Tipton, CA 93272	Public		580	Steel Screen (410'-560')	Cement (0'-50')	Steel (0'-410', 560'-580')
Candidate	X	36.090905	-119.286143	21S	25E	20	3	519754	21S25E020A001M	16500 Rd 128 Vieira Trucking, Tipton, Ca	Domestic		273	Louver (203'-263')	Cement (0'-20')	Steel (0'-203', 263'-273')
<b>Q4</b>																
Proposed	X	36.060382	-119.2302192	21S	25E	36	4	E0084286		1/4 mi S. and 550 ft E of rd 152 and ave 152	Domestic		650	Screen (320-640)	Cement (0-50)	Steel (0-640)
Proposed	X	36.08380556	-119.2502778	21S	25E	22	4	129332		40' W of rd 144, 1/4 mi N of ave 160	Irrigation		517	slot(262-402, 432-462, 482-506)	NA	NA
Complimentary		36.078361	-119.228755	21S	25E	25	4	3243	21S25E025D001M	14808 Rd 152, Tipton, CA 93272	Public		520	Ful-Flo (300'-500')	Cement (0'-50')	Steel (0'-300', 500'-520')
<b>Township 21S, Range 26E</b>																
<b>Q1</b>																
Proposed	X	36.117461	-119.125431	21S	26E	11	1	E0212720	21S26E011H001M	18051 Road 200, Porterville, CA	Domestic		250	Screen PVC (190'-250')	Bentonite (0'-20')	PVC (0'-190')
Candidate	X	36.107517	-119.148067	21S	26E	15	1	565211	21S26E015B002M	.25 mi W of Rd 192, 450' S of Ave 176, Strathmore, CA	Domestic		212	NULL	Cement (0'-20')	Steel (0'-212')
<b>Q2</b>																
Proposed	X	36.12420729	-119.1878316	21S	26E	5	2	E0264833	21S26E05P001M	17422 Ave 184, Woodville	Domestic		500	Screen (160'-180', 200'-280', 3340'-360', 280'-500')	Cement (0'-20')	PVC SDR 17
Proposed	X	36.112704	-119.178767	21S	26E	8	2	488430	21S26E08R001M	17095 Ave 184 Strathmore, CA 93267	Irrigation		325	Mill (150-210)	Cement (0-100')	steel (0-325)
Proposed	X	36.094594	-119.176583	21S	26E	16	2	E0114156	21S26E016N003M	17612 Ave 168, Porterville, CA	Domestic		262	Steel Screen (184'-262')	cement (0'-50')	Steel (0'-184')
<b>Q3</b>																
Proposed	X	36.064527	-119.1829	21S	26E	32	3	E049930	21S26E032B002M	174327 Ave 152, Poterville CA	Domestic		280	Louver screen (200'-260')	cement (0'-20')	Steel (0'-200'), steel (260'-280')
Candidate		36.06608866	-119.1923731	21S	26E	29	3	E0003215	21S26E29N001M	.25 mi N of Ave 152 & .5 mi E of Rd 168	Irrigation		440	Louver (200'-440')	Cement (0'-50')	Steel
<b>Q4</b>																
Proposed	X	36.09177	-119.11424	21S	26E	24	4	508057	21S26E024B001M	.25 mi N of Ave 164, .125 mi E of Rd 204	Domestic		300	screen (140'-300')	cement (0'-20')	A53B (0'-140')
Proposed	X	36.060209	-119.107592	21S	26E	36	4	29615	21S26E036H004M	14905 Rockford Ave, Porterville, CA	Domestic		152	N/A	N/A	Steel (0'-11')
<b>Township 21S, Range 27E</b>																
<b>Q1</b>																
Candidate	X	36.1302	-119.039	21S	27E	3	1	E0032171	21S27E003M001M	23869 Avenue 188 Porterville, CA 93244	Domestic		165	Steel (88'-128'), ASTM F480 (125'-165')	Cement (0'-20')	Steel (0'-88'), Steel (128'-138'), ASTM F480 (125'-165')
Candidate	X	36.114593	-119.000205	21S	27E	12	1	243056		Left Plano rd 1/4 mi N Lewis Hill	Domestic		250	slot (70-91)	Cement (0-71)	steel (0-91)
Candidate		36.1287	-119.018	21S	27E	1	1	515357	21S27E001J001M	18574 Rd 248, Porterville, CA 93257	Domestic		185	PVC screen (80'-185')	Cement (0'-20')	PVC (0'-80')
<b>Q2</b>																
Proposed	X	36.136091	-119.097994	21S	27E	6	2	516921	21S27E006B001M	19070 Rd 212, Strathmore, CA	Domestic		190	PVC Screen (120'-190')	Cement (0'-20')	PVC (0'-120')
Proposed	X	36.12	-119.081	21S	27E	8	2	258420	21S27E008E001M	18229 Rd 220, Strathmore, CA 93267	Domestic		170	Screen (116'-160')	None	Steel (0'-160')
Proposed	X	36.10549722	-119.0891667	21S	27E	18	2	360725	21S27E018M001M	17372 Rd 216, Porterville, CA	Domestic		300	Louver Screen (150'-300')	Cement (0'-55')	Steel (0'-300')
<b>Q3</b>																
Candidate	X	36.062656	-119.089325	21S	27E	31	3	E0092062	21S27E031A004M	15035 Rd 216, Porterville, CA 93257	Domestic		220	N/A	Bentonite (0'-20')	Steel (0'-196')
Candidate	X	36.063636	-119.081319	21S	27E	32	3	E0175765	21S27E032C001M	Avenue 216, Porterville, CA	Irrigation		290	Steel Screen (120'-200')	Bentonite (0'-20')	Steel (0'-120', 200'-228')
Proposed		36.080947	-119.067142	21S	27E	21	3	943181		2250 W. Henderson Ave	Public		640	Screen (80'-245', 260'-275', 505'-620')	Cement (0'-60')	A139 Gr B (0'-50') Copper Bearing (0'-620')
Proposed		36.061011	-119.062323	21S	27E	21	3	1086588		Amthw & Orange	Public		570	Screen (100'-210', 260'-280', 310'-550')	Cement (0'-70')	A139 Gr B (0'-50') Copper Bearing (0'-550')
<b>Q4</b>																
Proposed	X	36.087404	-119.00222	21S	27E	24	4	E0078229	21S27E024H001M	710 E. Westfield Avenue, Porterville, CA	Domestic		200	PVC Screen (140'-200')	Cement (0'-20')	PVC (0'-140')
Candidate		36.072439	-119.017484	21S	27E	25	4	283750	21S27E025H001M	369 N. Hockett St, Porterville, CA 93257	Public		230	Ful Flo (124'-215')	Cement (0'-108')	Steel (0'-230')

9.7.18	Status	Member	Latitude	Longitude	Township	Range	Section	Quadrant	Well Log #	State Well #	Well Address	Well Type	Static Water Level	Well Depth	Perforation	Well Seal	Casing	
<b>Township 21S, Range 28E</b>																		
<b>Q1</b>																		
Candidate			36.109161	-118.922772	21S	28E	13	1	E0034103	21S28E013K001M	29059 Ave 176, Porterville, CA 93257	Domestic		325	Open hole (20'-325')	Cement (0'-20')	Steel (0'-20')	
Candidate			36.109154	-118.922776	21S	28E	14	1	E0003246	21S28E014C001M	Frazier Valley Road, Springville, CA	Domestic		325	Open Hole (20'-325')	Cement (0'-20')	Steel	
<b>Q2</b>																		
Candidate			36.113481	-118.959006	21S	28E	9	2	E014822	21S28E09	Corner of Rd 276 & Ave 176, Porterville, CA	Domestic		225	ASTMF 480 (145'-225')	Cement (0'-20')	Steel	
Candidate			36.113851	-118.958563	21S	28E	9	2	E0028138	21S28E09L001M	17601 Rd 276 Lot 6, Strathmore, CA 93267	Domestic		163	ASTF480 Screen (103'-123')	Cement (0'-20')	ASTF480 (0'-103', 123'-143')	
<b>Q3</b>																		
Candidate			36.056346	-118.982709	21S	28E	31	3	460741	21S28E31	1551 E. Success Drive, Porterville, CA	Public		280	Screen (60'-100', 180'-280')	Cement (0'-48')	Steel	
Candidate			36.061786	-118.970125	21S	28E	32	3	498582	21S28E032G001M	2125 East Roby, Porterville, CA	Public		256	Steel Screen (60'-256')	Cement (0'-50')	Steel (0'-60')	
Proposed			36.056779	-118.991095	21S	28E	31	3	N/A	N/A	1165 E Springville Ave, Porterville, CA 93257	Domestic		154	(60'-144')		I4 Gage Sigle collar Hard Red Steel (0'-145')	
<b>Q4</b>																		
Candidate			36.079577	-118.899968	21S	28E	25	4	53591	21S28E025B001M	SW corner of Highway 190 & Success Valley Rd	Domestic		240	N/A	Cement (0'-53')	N/A	
Candidate			36.052067	-118.935087	21S	28E	34	4	E0028646	21S28E034Q001M	14428 Road 284, Porterville, CA 93257	Domestic		145	PVC Screen (45'-65', 85'-105', 125'-145')	Cement (0'-20')	PVC (0'-45', 65'-85', 105'-125')	
<b>Township 22S, Range 25E</b>																		
<b>Q1</b>																		
Proposed	X		36.044	-119.241	22S	25E	2	1	715324	22S25E002C001M	60' W of Ave 152 & .13 mi N of Ave 136, Pixley, CA	Irrigation		570	Louver (270'-570')	Cement (0'-20')	Steel (0'-270')	
Candidate	X		36.0468	-119.229	22S	25E	1	1	718412	22S25E001G001M	15329 Ave 144, Tipton, CA 93272-1317	Domestic		320	Louver (260'-300')	Cement (0'-20')	Steel (0'-260', 300'-320')	
<b>Q2</b>																		
Complimentary			36.03631389	-119.2772222	22S	25E	9	2	457618		1/2 mi w and 60' south of rd 136 and ave 136	Public		485	louver (270-470)	Cement (0'-50')	steel 90-270, 470-485)	
Complimentary			36.0127	-119.273	22S	25E	16	2	542641	22S25E016Q001M	13400 Avenue 120, Pixley, CA 93256	Public		600	Louver (330'-570')	Cement (0'-50')	Steel (0'-330', 570'-600')	
Candidate			36.02170556	-119.310	22S	25E	18	2	85784		1 mi north of Ave 120 and CV HWY	Irrigation		450	Louver (240'-450')	Gravel (0'-460')	Steel (0'-450')	
Candidate			36.02542222	-119.3075	22S	25E	7	2	40518		RD 128 & HWY 99	Irrigation		700	(161'-700')	None	Steel (0'-700')	
<b>Q3</b>																		
Proposed	X		36.00003611	-119.2927778	22S	25E	20	3	E0259438		11527 road 120	Irrigation		840	Steel screen (340-400, 600-840)	Cement (0-20)	Steel (0-862)	
Candidate	X		36.00726111	-119.3141667	22S	25E	19	3	396627		11428 rd 124, pixley, ca	Domestic		588	louver (318-588)	cement (0-20)	steel (0-300)	
Candidate			35.97198611	-119.2841667	22S	25E	33	3	E070485		1520 E. Court Street, Pixley	Irrigation		721	Milled Screen (361-441, 481-581, 601-641)	Cement (0'-50')	PVC (0-721)	
<b>Q4</b>																		
Candidate			35.986102	-119.250149	22S	25E	26	4	512019	22S25E026D003M	10810 Rd 144, Pixley, CA	Domestic		400	Steel Screen (200'-400')	Cement (0'-28')	Steel (0'-200')	
Complimentary			35.977	-119.228	22S	25E	36	4	718426	22S25E036E001M	14867 Ave 104, Pixley	Domestic		615	Louver (330'-600')	Cement (0'-50')	Steel (0'-330', 600'-615')	
<b>Township 23S, Range 23E</b>																		
<b>Q1</b>																		
Complimentary			35.956207	-119.454541	23S	23E	2	1	E0000257	23S23E002N001M	9200 Cental Valley Hwy, Alpaugh, CA 93201	Irrigation		460	Steel Screen (260'-460'0	Cement (0'-20')	Steel (0'-240')	
Complimentary			35.946602	-119.460804	23S	23E	11	1	E0037017	23S23E011E001M	5053 Avenue 88, Alpaugh, CA	Domestic		538	Steel Screen (242'-522')	Cement (0'-50')	steel (0'-242')	
<b>Q2</b>																		
Candidate			35.95732778	-119.4838889	23S	23E	4	2	E077033		Ave 112 & Rd 40	Irrigation		1330	Screen (870-910, 930-990)	Cement (0-500)	Steel (0-1044)	
<b>Q3</b>																		
Candidate			35.887	-119.501	23S	23E	32	3	785622	23S23E032D001M	3201 Avenue 54, Alpaugh, CA	Public		1000	A53B Screen (800'-1000')	Cement (0'-750')	A53B (0'-800')	
<b>Q4</b>																		
Proposed			35.893099	-119.478532	23S	23E	27	4	E0080474		.5 mi N of Ave 54 on West side of Rd 42, Alpaugh, CA 93201	Domestic		285	Ag Flow (650'-930', 970'-1010')	Cement (0'-25')	Steel	
Candidate			35.886141	-119.482427	23S	23E	34	4	1095876	23S23E034F001M	Mcneely Rd/ Church Ave, Alpaugh, CA	Domestic		1230	Louver (1025'-1085', 1160'-1210')	Cement (0'-975')	HSLA (0'-1230')	
<b>Township 23S, Range 25E</b>																		
<b>Q1</b>																		
Proposed	X		35.936503	-119.259753	23S	25E	10	1	E01033591	23S25E010P002M	50' W of Rd 140 & 530' N of Ave 80, Delano, CA 93215	Irrigation		800	Steel Screen (320'-800')	Cement (0'-50')	Steel (0'-800')	
Candidate			35.949672	-119.23972	23S	25E	11	1	788520	23S25E011B001M	14895 Ave 88, Pixley, CA	Irrigation		520	Steel Screen (280'-520')	Cement (0'-25')	Steel (0'-520')	
<b>Q2</b>																		
Proposed	X		35.959983	-119.2805	23S	25E	4	2	E076023	23S25E004F001M	1550 E. Terra Bella, Pixley, CA	Domestic		495	Milled Slo (415'-495')	Cement (0'-56')	PVC	
Proposed	X		35.946	-119.303	23S	25E	8	2	724662	23S25E008G001M	8596 Rd 120, Pixley, CA 93256	Domestic		420	PVC Screen (340'-420')	Bentonite (0'-20')	PVC (0'-340')	
<b>Q3</b>																		
Candidate			35.8928	-119.292	23S	25E	29	3	793874	23S25E029O001M	Near 1898 W Sierra , Earlimart, CA	Domestic		200	PVC Screen (140'-200')	Cement (0'-27')	PVC (0'-140')	
Candidate			35.8806	-119.279131	23S	25E	33	3	944088	23S25E033L001M	Intersection of Clay & Ash Ave, Earlimart, CA	Public		820	Ful Flo (340'-510',560'-760',780'-810')	Cement (0'-225')	Steel	
<b>Q4</b>																		
Proposed	X		35.884273	-119.231223	23S	25E	36	4	E0083349	23S25E036M001M	15051 E Washington Ave, Earlimart, CA	Domestic		305	PVC Screen (265'-305')	Cement (0'-20')	PVC (0'-265')	
Candidate			35.885141	-119.215812	23S	25E	36	4	E0196006	23S25E036H001M	15968 Avenue 52, Earlimart, CA	Domestic		600	Milled Slots (360'-380', 400'-440', 480'-540')	Cement (0'-20')	PVC (0'-600')	

9.7.18 Status	Member	Latitude	Longitude	Township	Range	Section	Quadrant	Well Log #	State Well #	Well Address	Well Type	Static Water Level	Well Depth	Perforation	Well Seal	Casing
<b>Township 23S, Range 27E</b>																
<b>Q1</b>																
Candidate		35.947243	-119.050011	23S	27E	10	1	1095772	23S27E01D0001M	8781 Road 234, Terra Bella, CA 93270	Domestic		420	PVC Screen (220'-240', 320'-420')	Cement (0'-43')	PVC (0'-220', 240'-320')
<b>Q2</b>																
Proposed	X	35.9557	-119.083545	23S	27E	5	2	E005996	23S27E005L001M	Ave 93 & Rd 224, Terra Bella, CA	Irrigation		1000	Steel Screen (520'-1000')	Cement (0'-50')	Steel (0'-1,000')
Candidate		35.93510278	-119.1069444	23S	27E	18	2	1095632		S/E corner ave 80 and Rd 208	Domestic		600	Steel Screen (560-600)	PVC (0-600)	Benonite (0-20)
<b>Q3</b>																
Proposed	X	35.916566	-119.061071	23S	27E	21	3	956181	23S27E021G001M	22881 Ave 70, Terra Bella, CA 93270	Irrigation		770	Steel Screen (340'-700')	Cement (0'-50')	Steel (0'-340')
Proposed	X	35.916741	-119.059529	23S	27E	21	3	718188	23S27E021G001M	.25 mi W of Rd 232 & 100 ft S of Ave 70, Ducor, CA	Domestic		540	PVC Screen (300-540')	Cement (0'-22')	PVC (0'-300')
<b>Q4</b>																
Proposed	X	35.895148	-119.050692	23S	27E	27	4	925804	23S27E027N002M	End of Ave 58, Ducor, CA	Municipal		1405	Ful Flo (1.035-1.385')	Cement (0'-995')	Steel ASTM606
Proposed	X	35.89313889	-119.0452778	23S	27E	27	4	154514		500' N of Ave 56 & 120' W Rd 236, Ducor	Municipal		1341	Ful Flo (1136-1336)	Conductor (0-50) Cement (953-1053)	Steel (0-1341)
<b>Township 24S, Range 24E</b>																
<b>Q1</b>																
Candidate		35.848516	-119.353036	24S	24E	11	1	E039965		Ave 24/ Hwy 43, Allensworth, CA	Irrigation		102	PVC Screen (40'-60', 80'-100')	Cement (0'-20')	PVC
Candidate		35.850655	-119.39024	24S	24E	10	1	E0149327	24S24E010M001M	Between 1318 N & 33425 Young Rd, Allensworth, CA	Domestic		470	PVC Screen (450'-470')	Concrete (0'-57')	PVC (0'-450')
<b>Q2</b>																
Candidate		35.846717	-119.381546	24S	24E	16	2	957404	24S24E016B001M	8513 Ave 32, Allensworth, CA 93219-9346	Domestic		440	PVC Screen (340'-440')	Cement (0'-60')	PVC (0'-340')
Candidate		35.833992	-119.386663	24S	24E	16	2	793901		0.9 mi W HWY 43, off Ave 24, Allensworth	Domestic		200	Steel Screen (69'-87', 180'-200')	Bentonite (0'-55')	Steel
<b>Q3</b>																
Proposed	X	35.824339	-119.406088	24S	24E	20	3	E0083113		Ave 24 & Road 80, Tulare, CA	Irrigation		1000	Steel Screen (600'-1000')	Cement (0'-50')	Steel
Proposed		35.813595	-119.4018987	24S	24E	29	3	E0077871		Rd 80 between Ave 8 & Ave 16	Irrigation		1000	Steel Screen (600'-1000')	Cement (0'-50')	Steel
<b>Q4</b>																
Proposed	X	35.804809	-119.366624	24S	24E	27	4	706282	24S24E027P004M		Irrigation		925	A53B Screen (320'-925')	Cement (0'-20')	A53B (0'-320')
Proposed		35.80479444	-119.3702778	24S	24E	27	4	E0346058			Irrigation		1260	LCS Ag, Flo (440'-970')	Cement (0'-50')	LCS(0'-330',350'-440', 990'-1260')
<b>Township 24S, Range 25E</b>																
<b>Q1</b>																
Proposed	X	35.843457	-119.214936	24S	25E	13	1	E0060486	24S25E013D001M	700' N of Ave 26 & 200' W of Rd 160, Delano, CA	Domestic		300	PVC Screen (120'-140', 160'-180', 200'-220')	Cement (0'-50')	PVC (0'-120', 140'-160', 180'-200')
Candidate		35.860302	-119.259588	24S	25E	10	1	0942275		.5 mi W of Rd 144 & .25 mi S of Ave 40, Earlimart, CA	Domestic		174	A53B Screen (360'-800')	Cement (0'-30')	A53B Screen (360'-800')
<b>Q2</b>																
Proposed	X	35.870424	-119.286442	24S	25E	5	2	E064159	24S25E005H001M	NW corner of Rd 128 & Ave 44, Earlimart, CA	Irrigation		600	Louwer (280'-600')	Cement (0'-20')	Steel (0'-280')
Candidate	X	35.8478	-119.2723	24S	25E	16	2	E0255713	24S25E16B001M	Ave 24 & rd 136 1/2N W/S	Irrigation		971	Screen (380'-971')	Cement (0'-50')	Steel (0'-40', 0'-380', 380'-971')
<b>Q3</b>																
Candidate		35.830064	-119.277306	24S	25E	21	3	E0033166	24S25E021H001M	.25 mi S of Ave 24 & .5 mi W of Rd 136, Radnor, CA	Domestic		300	PVC Screen (80'-100', 120'-140', 160'-180', 200'-220', 240'-260', 280'-300')	Cement (0'-20')	PVC
Complimentary		35.7959	-119.287	24S	25E	32	3	40537	24S25E032M001M	255 Road 128, Delano, CA 93215	Domestic		605	Screen (161'-605')	Cement (0'-60')	Steel (0'-605')
<b>Q4</b>																
Proposed	X	35.802562	-119.243454	24S	25E	35	4	1095774	24S25E035H001M	391 Rd 148, Delano, CA 93215	Domestic		340	PVC Screen (160'-320')	Cement (0'-36')	PVC (0'160', 320'-340')
Candidate		35.794199	-119.240165	24S	25E	35	4	E064684	24S25E035N001M	216 Road 148, Delano, CA	Domestic		400	Milled Slo (220'-240', 260'-280', 300'-320')	Cement (0'-20')	PVC
<b>Township 24S, Range 26E</b>																
<b>Q1</b>																
Proposed	X	35.8556	-119.149	24S	26E	10	2	915227	24S26010N001M	.5 mi W of Rd 192 & .25 mi N of Ave 32, Delano, CA	Domestic		300	Steel Screen (200'-300')	Cement (0'-28')	Steel (0'-200')
Candidate	X	35.8384	-119.144	24S	26E	15	1	915226	24S26E015M001M		Domestic		400	Steel Screen (300'-400')	Cement (0'-57')	Steel (0'-300')
Candidate	X	35.848104	-119.135172	24S	26E	14	1	E0073186	24S26E014A002M	.45 mi E of Rd 192 & 1 mi S of Ave 40, Delano, CA	Irrigation		800	Steel Screen (360'-800')	Cement (0'-20')	Steel (0'-360')
<b>Q2</b>																
Proposed	X	35.85475833	-119.1347222	24S	26E	17	2	E0070434	24S26E017H004M	3251 Rd. 152, Delano, CA 93215	Irrigation		760	Steel Screen (260'-760')	Cement (0'-30')	Steel (0'-260')
Candidate	X	35.837924	-119.188717	24S	26E	11	2	36201		So 1/2 Sec 11, Township 24s, Range 26E	Domestic		399	300-399	Cement (0'-50')	Single (0-399)
<b>Q3</b>																
Proposed	X	35.8192	-119.205	24S	26E	30	3	118722	24S26E030B001M	.5 mi S of Rd 160 & S of Ave 16, Delano, CA	Irrigation		350	(250'-350')	Cement (0'-50')	Single (0'-350')
Candidate		35.795829	-119.161153	24S	26E	33	3	E0250808	24S26E033J00M	1800' N County Line Rd, 40' W Rd 184	Domestic		820	Screen (400-820)	Cement (0'-50')	Low Carbon Steel (0-820)
<b>Q4</b>																
Candidate		35.8078	-119.142	24S	26E	26	4	48690	24S26E026K001M	Rd 192 & Ave 8, Richgrove, CA	Domestic		600	Screen (320'-590')	Cement (0'-340')	Steel
Candidate	X	35.798212	-119.143414	24S	26E	34	4	E0174363	25S27E06A001M	.5 mi s of Ave 8 & W of Rd 192, Delano, CA	Domestic		990	Perf (520'-690', 790'-820', 950'-980')	Cement (0'-505')	Steel A53 Grade B
<b>Township 24S, Range 27E</b>																
<b>Q1</b>																
Proposed	X	35.867186	-119.017932	24S	27E	1	1	E0146035			Irrigation		1435	Steel Screen (422'-1028, 1028'-1435')	Cement (0'-50')	Steel
Candidate		35.872573	-119.000671	24S	27E	1	1	No Well Log			Domestic					
<b>Q2</b>																
Candidate		35.855835	-119.094197	24S	27E	7	2	E0083586		.5. mi N of Ave 32 & .75 mi E of Rd 208	Irrigation		905	Steel Screen (430'-830')	Cement (0'-50')	Steel (0'-430')
<b>Q3</b>																
Candidate		35.798592	-119.103068	24S	27E	31	3	85423	24S27E031G001M	N.W. Corner of Rd 120 & Grove Dr., Richgrove, CA	Domestic		1100	Screen (650'-1100')	Cement (0'-50')	Steel (0'-650', 650'-1100')
Candidate		35.816392	-119.053985	24S	27E	28		793913	24S27E028H001M	1311 Highway 65, Ducor, CA	Domestic		540	Steel Screen (380'-540')	Cement (0'-23')	Steel (0'-380')
<b>Q4</b>																
Candidate		35.821411	-119.047032	24S	27E	22	4	515352	24S27E022L001M	.5 mi N of Ave 12 & .33 mi E of Hwy 65, Richgrove, CA	Irrigation		905	Steel Screen (430'-830')	Cement (0'-50')	Steel (0'-430')
Candidate		35.79482222	-119.0319444	24S	27E	35	4	1091961		24186 Ave 2, Richgrove ca	Irrigation		810	steel screen (480-760)	Bentonite (0-20)	Steel (0-480,760-800)

Total # of Proposed Wells	46
Total # of Complimentary* Wells	10
Total # of Wells included in GQTM	56
# of Quadrants w/ Monitoring Wells	36
# of Phase 1 Quadrants	50

\*Complimentary wells are with publically available water quality data, such as wells from the Dairy General order, and are used to fill gaps in GQTM network and will be reported on till a proposed well can be obtained in that same quadrant.

9.7.18	Status	Member	Latitude	Longitude	Township	Range	Section	Quadrant	Well Log #	State Well #	Well Address	Well Type	Static Water Level	Well Depth	Perforation	Well Seal	Casing
--------	--------	--------	----------	-----------	----------	-------	---------	----------	------------	--------------	--------------	-----------	--------------------	------------	-------------	-----------	--------