

Detailed 2008-2009 Enrollment Schedule for Cites of Santa Cruz, Watsonville, and Scotts Valley (August 20, 2008)

Tasks	Length of Process	Begin	End
Phase I: Staff Assessment of Water Quality Challenges			
Water Board staff assesses water quality internally	5 weeks	April 15	May 15
Water Board staff meets with MS4s and stakeholders to solicit information on water quality conditions		May 16	May 16
Water Board staff conveys current knowledge of water quality challenges to MS4		May 16	May 20
Phase II: MS4 Finalization of Draft SWMPs and Water Board Staff and Public SWMP Review			
MS4s finalize draft SWMPs based on Feb. 15 letter and water quality assessment information MS4s submit draft SWMPs to Water Board MS4s release draft SWMPs for public comment	10 weeks	May 20	Jul 25
Water Board staff reviews draft SWMPs Water Board staff sends letter to MS4 that includes any comments and/or redline edits (similar language will be in resolution if MS4 does not resolve in SWMP redraft) Public reviews and comments on draft SWMPs	4 weeks	Jul 28	Aug 22
Phase III: MS4 SWMP Redraft			
MS4 re-drafts SWMPs based on Water Board staff and public comments	6 weeks	Aug 25	Oct 3
Phase IV: Water Board Staff Final Review and Posting of SWMP			
Water Board staff reviews SWMPs	4 weeks	Oct 6	Oct 31
Water Board staff posts SWMPs and table of required revisions for public review	9 weeks	Nov 3	Jan 2
Phase V: Water Board Action			
Water Board staff responds to public comment Water Board staff prepares Staff Report with recommendation and resolution for SWMP approval Water Board staff notices hearing (30 days prior)	8 weeks	Jan 5	Feb 27
Water Board staff responds to additional public comment after posting Board Agenda Water Board staff prepares presentation for hearing Water Board staff internal review/adjustments up to Board Meeting	3 weeks	Mar 2	~Mar 20