

Revised Enrollment Schedule for South Santa Clara County (2008 - 2009)

March, 2010 Board Meeting

(Revised 04-21-09)

Task	Length of Process	Begin Date	End Date
Phase 1: Assessment of Water Quality Challenges			
Water Board staff reviews available water quality data	5 weeks	Nov 3	Dec 3
Water Board staff meets with MS4s and stakeholders for discussion of water quality conditions		Dec 3	
Water Board staff conveys current knowledge of water quality challenges to MS4s		Dec 5	
Phase 2: MS4 Finalization of Draft SWMP and Water Board Staff and Public Review of SWMP			
MS4s finalize draft SWMP MS4s submit draft SWMP to Water Board MS4s release draft SWMP for public comment	13 weeks	Dec 8	Mar 6
Water Board staff reviews draft SWMP Water Board staff sends letters to MS4s with comments and/or edits (similar language will be in resolution if MS4s do not resolve comments in SWMP drafts) Public reviews and comments on draft SWMP	6 weeks	Mar 9	Apr 17
Phase 3: MS4 SWMP Review			
MS4s redraft SWMP based on Water Board staff and public comments	19 weeks	Apr 20	Sep 1
Phase 4: Water Board Staff Final Review and Posting of SWMP			
Water Board staff reviews SWMPs	4 weeks	Sep 2	Oct 2
Water Board staff posts SWMPs and Table of Required Revisions for public review (60 days)	60 days	Oct 5	Dec 5
Phase 5: Water Board Action			
Water Board staff prepares a Response to Comments Water Board staff prepares Staff Report with recommendations and resolution for SWMP approval	10 weeks	Dec 7	Feb 12
Water Board staff responds to additional public comment after posting Board agenda Water Board staff prepares presentation for Board hearing Water board staff conducts internal review and makes adjustments until Board meeting	3 weeks	Feb 15	Approx. Mar 5