Proposed TMDL Implementation Schedule - Alternative 1

	2005	2006	200	7 2008	3 20	009	2010	2011	2012	2013	2014	2015	2016	2017	2018
TMDL Effective Date (May 6, 2005)	•														
Task 1: Alternate Water Supply (Ongoing Monitoring)															
 Task 2: Progress Reports (Semi-Annually)	•	• •	•	• •	• •	•									
Task 3: Source Reduction Plan <i>(Annual Updates)</i>	•	•		•	•	•	•	•	•	•	•	•	•	•	•
Task 4: Reevaluation of Implementation Schedule - The Regional Board will re-evaluate the schedule for Task 6 and subsequent linked tasks based on TAP input and Regional Board staff analysis as to the type of studies and time needed to determine the appropriate chloride threshold for the protection of salt-sensitive agricultural uses, and will amend the schedule if there is sufficient technical justification.		•													
Task 5: Groundwater Surface Water Interaction Model			•	,											
Task 6: Chloride Threshold Studies															
Aq. Study Literature Review															
Ag. Study Extended Study Design															
Potential Extended Ag. Study				Impleme	entation of	Extend	ded Studv de	epends on Re	egional Board	d action to m	difv the TMI	DL schedule	in Task 4.		
Ag. Study Complete		t T					,		<u> </u>						
Endangered Species Study Complete				-											
Task 7: Develop Site Specific Objectives						•									
Task 8: Develop Anti-Degradation Analysis					•	•									
Task 9: Develop Pre-Planning Report on Conceptual Compliance Measures				·····	A	•									
Most Viable Path for Exploration	•														
Development of Cost Assumptions	•														
Task 10: Wasteload Allocation and Basin Plan Amendment							→ ♦								
Preparation and Consideration of Basin Plan Ammendment						•									
Evaluate Alternative Water Supplies						•									
Analysis of Feasible Compliance Measures						•									
Reconsideration of Chloride TMDL and Action Taken															
Task 11: Reevaluate Control Measures for Meeting Final Wasteload Allocations											•				
Task 12: Water Quality Objective Achieved										·					
(Regional Board may consider extending the completion date of this task as necessary to account for events beyond the control of the Sanitation Districts)															•

Note : 1) Red-colored symbol and text indicate revised schedule. 2) \blacklozenge indicates end of task. 3) \blacksquare indicates board action. 4) \blacklozenge indicates task due with the year.