Proposed TMDL Implementation Schedule - Alternative 3

	200	5 2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	202
TMDL Effective Date (May 6, 2005)																						
Task 1: Alternate Water Supply (Ongoing Monitoring)													·									
Task 2: Progress Reports (Semi-Annually)	•		••	••	••	••	••	••	••	••	••	••	••									
Task 3: Source Reduction Plan (Annual Updates)	•	•	•	•	•	•	•	•	•	•	•	•	•	•	•	•	•	•	•	•	•	
Task 4: Reevaluation of Implementation Schedule - The Regional Board will re-evaluate the schedule for Task 6 and subsequent linked tasks based on TAP input and Regional Board staff analysis as to the type of studies and time needed to determine the appropriate chloride threshold for the protection of salt- sensitive agricultural uses, and will amend the schedule if there is sufficient technical justification.	1	•																				
Task 5: Groundwater Surface Water Interaction Model			- •	•																		
Task 6: Chloride Threshold Studies	T																					
Ag. Study Literature Review																						
Ag. Study Extended Study Design			<u> </u>							<u> </u>			<u> </u>	Ļ						Ļ]	<u> </u>
Potential Extended Ag. Study				Imple	mentat	ion of I	Extend	ed Stu	dy dep	ends o	n Regi	ional B	pard ad	ction to	modify	y the TI	MDL so	chedule	e in Tas	sk 4.		<u> </u>
Ag. Study Complete Endangered Species Study Complete																						<u> </u>
Task 7: Develop Site Specific Objectives				· · · · ·																		
Task 8: Develop Anti-Degradation Analysis													-									
Task 9: Develop Pre-Planning Report on Conceptual Compliance Measures									—				•									
Most Viable Path for Exploration									•			J										
Development of Cost Assumptions									<u> </u>													
Task 10: Wasteload Allocation and Basin Plan Amendment														₩								
Preparation and Consideration of Basin Plan Ammendment													•									
Evaluate Alternative Water Supplies													•									
Analysis of Feasible Compliance Measures													•									
Reconsideration of Chloride TMDL and Action Taken	_												•									
Task 11: Implementation of Compliance Measures, Planning															•							
Planning														•								
Schedule of Tasks and Subtasks, Progress Report (Semi-Annually)																						
Task 12: Reevaluate Control Measures for Meeting Final Wasteload Allocations	1																	٠				
Task 13: Implementation of Compliance Measures, Engineering Design	1																					
Facilities Plan and Environmental Impact Report																			*			
Engineering Design of Recommended Project																						
Schedule of Tasks and Subtasks, Progress Report (Semi-Annually)																	•	•	<u> </u>			
Construction of Recommended Project, Progress Report (Semi-Annually)																			••			
Task 14: Water Quality Objective Achieved																						
(Regional Board may consider extending the completion date of this task as necessary to account for events beyond the control of the Sanitation Districts)																						•