



Central Valley Regional Water Quality Control Board

31 July 2013

Linda Sinderson, Deputy Director Division of Integrated Waste Management Yolo County Central Landfill 44090 County Road 28H Woodland, CA 95776-9101

REQUEST FOR TIME EXTENSION FOR CLOSURE OF WASTE MANAGEMENT UNIT 1 AND REMAINING PORTION OF WASTE MANAGEMENT UNIT 2 UNDER CEASE AND DESIST ORDER No. R5-2011-0076, YOLO CENTRAL LANDFILL, YOLO COUNTY

The Central Valley Water Board has reviewed the Request for Time Extension for Closure of Waste Management Unit (WMU) 1 and Remaining Portion of WMU 2 under Cease and Desist Order (CDO) R5-2011-0076, dated 3 May 2013. The CDO requires Yolo County to construct the final cover of WMUs 1 and 2 by 15 October 2014. The CDO also requires that the Discharger close WMUs 4 and 5 within a specified time period following closure of WMUs 1 and 2.

As discussed in the 3 May 2013 letter, the Discharger concludes that due to a decrease in accepted waste volume, that they will likely not be able to meet the 15 October 2014 deadline for final closure of WMUs 1 and 2. Based on a topographic survey completed on 25 April 2013, the Discharger has estimated the remaining capacity of WMUs 1 and 2 at 249,000 cubic yards, which at the current accepted daily tonnage, will take approximately 17 months to complete filling of these units.

Recognizing that compliance with the current CDO is not possible, the Discharger submitted a request to revise the compliance schedule, which is summarized in the table below.

Required Report	Due Date	Requested Extension
Final Closure Construction of WMUs 1 and 2	15 October 2014	15 October 2016
Final CQA Report for closure of WMU 1 and 2, Area B	2 January 2015	2 January 2017
Final Closure Design and CQA Report for WMU 4 and 5	15 October 2015	15 October 2017
Final Closure Construction for WMUs 4 and 5	15 October 2017	15 October 2019
Final CQA Report for WMUs 4 and 5	2 January 2018	2 January 2020

KARL E. LONGLEY SCD, P.E., CHAIR | PAMELA C. CREEDON P.E., BCEE, EXECUTIVE OFFICER

CDO R5-2011-0076 allows the Executive Officer to "extend the deadlines contained in the Order if the Discharger demonstrates that circumstances beyond the Discharger's control have created delays, provided that the Discharger continues to undertake all appropriate measures to meet the deadlines." Based on the 3 May 2013 letter, the Discharger has provided a reasonable demonstration of circumstances beyond their control. It is appropriate to extend the compliance schedule based on the decreased volume of waste entering the landfill. Therefore, the CDO is hereby amended as shown in the above table.

If you have any questions please call Todd Del Frate at 916-464-4737.

PAMELA C. CREEDON

Executive Officer

cc: Patrick Pulupa, Office of Chief Counsel, State Water Board, Sacramento Moushumi Hasan, Yolo County Environmental Health Jeff Kiefer, Yolo County Central Landfill, Woodland